

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2016												2017												2018								
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
<b>1471 Assabet River Rail Trail</b>																																						
<b>1471.Mil Milestones</b>																																						
<b>1471.Mil.Gene General</b>																																						
NTP	Issue Contractor NTP	0	27-May-16		17	◆ Issue Contractor NTP																											◆ Substantial Completion					
MS02	Substantial Completion	0		03-Apr-18	0																																	
<b>1471.Mil.Dura Durations</b>																																						
<b>1471.Wid Project Wide</b>																																						
<b>1471.Pre Preconstruction</b>																																						
<b>1471.Pre.1 Procurement</b>																																						
<b>1471.Pre.1.5 General</b>																																						
<b>1471.Pre.1.5.3 SSWPP</b>																																						
P1230	Prepare & Submit SSWPP (information only)	30	27-May-16	25-Jun-16	30	■ Prepare & Submit SSWPP (information only)																																
<b>1471.Pre.1.5.2 Health &amp; Safety</b>																																						
P1060	Prepare & Submit Health & Safety Plan	30	27-May-16	25-Jun-16	0	■ Prepare & Submit Health & Safety Plan																																
P1070	Review & Approve Health & Safety Plan	30	26-Jun-16	25-Jul-16	0	■ Review & Approve Health & Safety Plan																																
<b>1471.Pre.1.5.1 Disposal of Treated Wood</b>																																						
P1030	Prepare & Submit Treated Wood Timbers Plan	30	27-May-16	25-Jun-16	577	■ Prepare & Submit Treated Wood Timbers Plan																																
P1040	Review & Approve Treated Wood Timbers Pla	30	26-Jun-16	25-Jul-16	577	■ Review & Approve Treated Wood Timbers Plan																																
P1050	Procure Materials for Disposal of Treated Wood	10	26-Jul-16	04-Aug-16	577	■ Procure Materials for Disposal of Treated Wood Timbers																																
<b>1471.Pre.1.5.4 Plan and Procedure for Rail Equipment Restoration</b>																																						
P1750	Prepare & Submit Rail Equipment Restoration	30	27-May-16	25-Jun-16	610	■ Prepare & Submit Rail Equipment Restoration																																
P1760	Review & Approve Rail Equipment Restoration	30	26-Jun-16	25-Jul-16	610	■ Review & Approve Rail Equipment Restoration																																
<b>1471.Pre.1.2 Bridge M-10-012:</b>																																						
<b>1471.Pre.1.2.3 Bridge M-10-012: Bridge Structure</b>																																						
P1300	Prepare & Submit Bridge Structure	30	27-May-16	25-Jun-16	100	■ Prepare & Submit Bridge Structure																																
P1310	Review & Approve Bridge Structure	30	26-Jun-16	25-Jul-16	100	■ Review & Approve Bridge Structure																																
P1320	Fabricate Bridge Structure	100	26-Jul-16	02-Nov-16	496	■ Fabricate Bridge Structure																																
<b>1471.Pre.1.2.1 Bridge M-10-012: Dewatering</b>																																						
P1330	Prepare & Submit Bridge Dewatering	30	27-May-16	25-Jun-16	49	■ Prepare & Submit Bridge Dewatering																																
P1340	Review & Approve Bridge Dewatering	30	26-Jun-16	25-Jul-16	49	■ Review & Approve Bridge Dewatering																																
P1350	Procure Dewatering	30	26-Jul-16	24-Aug-16	49	■ Procure Dewatering																																
<b>1471.Pre.1.2.2 Bridge M-10-012: SOE</b>																																						
P1360	Prepare & Submit Bridge SOE	30	27-May-16	25-Jun-16	56	■ Prepare & Submit Bridge SOE																																
P1370	Review & Approve Bridge SOE	30	26-Jun-16	25-Jul-16	56	■ Review & Approve Bridge SOE																																
P1380	Fabricate Bridge SOE	30	26-Jul-16	24-Aug-16	56	■ Fabricate Bridge SOE																																
<b>1471.Pre.1.2.4 Bridge M-10-012: Wood Decking</b>																																						
P1690	Prepare & Submit Bridge Wood Decking	30	27-May-16	25-Jun-16	580	■ Prepare & Submit Bridge Wood Decking																																
P1700	Review & Approve Bridge Wood Decking	30	26-Jun-16	25-Jul-16	580	■ Review & Approve Bridge Wood Decking																																
P1710	Fabricate Bridge Wood Decking	30	26-Jul-16	24-Aug-16	580	■ Fabricate Bridge Wood Decking																																
<b>1471.Pre.1.2.5 Bridge M-10-012: Abutment Rebar</b>																																						
P1770	Prepare & Submit Bridge Abutment Rebar	30	27-May-16	25-Jun-16	70	■ Prepare & Submit Bridge Abutment Rebar																																
P1780	Review & Approve Bridge Abutment Rebar	30	26-Jun-16	25-Jul-16	70	■ Review & Approve Bridge Abutment Rebar																																
P1790	F&D Abutment Rebar	30	26-Jul-16	24-Aug-16	70	■ F&D Abutment Rebar																																
<b>1471.Pre.1.1 Bridge A-02-42</b>																																						
<b>1471.Pre.1.1.3 Bridge A-02-42 Bridge Structure</b>																																						
P1390	Prepare & Submit Bridge Structure	30	27-May-16	25-Jun-16	235	■ Prepare & Submit Bridge Structure																																
P1400	Review & Approve Bridge Structure	30	26-Jun-16	25-Jul-16	235	■ Review & Approve Bridge Structure																																
P1410	Fabricate Bridge Structure	100	26-Jul-16	02-Nov-16	235	■ Fabricate Bridge Structure																																
<b>1471.Pre.1.1.1 Bridge A-02-42: Dewatering</b>																																						
P1420	Prepare & Submit Bridge Dewatering	30	27-May-16	25-Jun-16	246	■ Prepare & Submit Bridge Dewatering																																
P1430	Review & Approve Bridge Dewatering	30	26-Jun-16	25-Jul-16	246	■ Review & Approve Bridge Dewatering																																
P1440	Procure Dewatering	30	26-Jul-16	24-Aug-16	246	■ Procure Dewatering																																

Data Date: 27-May-16  
Run Date: 09-Jun-16

■ Actual Level of Effort  
■ Level of Effort  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone

**MassDOT Contract No. 90722**  
**Construction of Assabet River Rail Trail and Boardwalk**  
**Including Bridges A-02-034, A-02-042, & M-10-012**  
**D'Allessandro Construction**  
**Baseline Schedule -All Activities**

Layout: 01-CTD-All Activities  
Filter TASK filter: All Activities  
PTS ID#  
FAP#  
Print Date: 09-Jun-16  
Page: 1 of 7

Prepared by TURINO Group, Inc.

Date	Revision	Checked	Approved





Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2016												2017												2018											
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep							
A2050	Pave Binder Bike Path	5	21-Nov-16	28-Nov-16	214													█ Pave Binder Bike Path																							
A2070	Install Islands	1	29-Nov-16	29-Nov-16	214													Install Islands																							
A2100	Place and Grade Stonedust Shoulder	2	30-Nov-16	01-Mar-17	214													█ Place and Grade Stonedust Shoulder																							
A2110	Place Loam and Seed	6	02-Mar-17	09-Mar-17	214													█ Place Loam and Seed																							
<b>1471.Ph1.1.2 Main (Great / Winter)</b>																																									
A1550	Install Drainage	3	03-Oct-16	05-Oct-16	214													█ Install Drainage																							
A1560	Sawcut Remove Curb & Sidewalks	4	06-Oct-16	12-Oct-16	214													█ Sawcut Remove Curb & Sidewalks																							
A1570	Install New Curb / Grade and Place Sidewalks	6	13-Oct-16	20-Oct-16	223													█ Install New Curb / Grade and Place Sidewalks																							
A1580	Mill Roadway	1	02-Nov-16	02-Nov-16	227													Mill Roadway																							
A1590	Adjust Structures	1	03-Nov-16	03-Nov-16	234													Adjust Structures																							
A1600	Pave Roadway	1	04-Nov-16	04-Nov-16	234													Pave Roadway																							
A1610	Pavement Cure Period	2	07-Nov-16	08-Nov-16	234													Pavement Cure Period																							
A1620	Apply Pavement Markings	1	09-Nov-16	09-Nov-16	234													Apply Pavement Markings																							
<b>1471.Ph1.1.7 Bike Path (Great to Sudberry)</b>																																									
A2220	Excavate / Cuts and Fills -Bike Paths	5	30-Sep-16	06-Oct-16	245													█ Excavate / Cuts and Fills -Bike Paths																							
A2240	Gravel Subbase -Bike Paths	3	07-Oct-16	12-Oct-16	245													█ Gravel Subbase -Bike Paths																							
A2250	Pave Binder Bike Path	3	13-Oct-16	17-Oct-16	245													█ Pave Binder Bike Path																							
A2270	Install Islands	1	18-Oct-16	18-Oct-16	245													Install Islands																							
A2300	Place and Grade Stonedust Shoulder	2	19-Oct-16	20-Oct-16	245													█ Place and Grade Stonedust Shoulder																							
A2310	Place Loam and Seed	3	21-Oct-16	25-Oct-16	245													█ Place Loam and Seed																							
<b>1471.Ph1.1.1 Main (Sudberry to Railroad St.)</b>																																									
A1630	Install Drainage	1	12-Jul-16	12-Jul-16	214													█ Install Drainage																							
A1640	Sawcut Remove Curb & Sidewalks	4	13-Jul-16	18-Jul-16	215													█ Sawcut Remove Curb & Sidewalks																							
A1720	Relocate Monument	5	13-Jul-16	19-Jul-16	214													█ Relocate Monument																							
A1650	Install New Curb / Grade Sidewalks and Bike Path	5	20-Jul-16	26-Jul-16	214													█ Install New Curb / Grade Sidewalks and Bike Path																							
A1710	Place Sidewalks	10	27-Jul-16	09-Aug-16	285													█ Place Sidewalks																							
A1790	Pave Binder	1	10-Aug-16	10-Aug-16	285													Pave Binder																							
A1660	Mill Roadway	1	03-Nov-16	03-Nov-16	227													Mill Roadway																							
A1670	Adjust Structures	1	04-Nov-16	04-Nov-16	228													Adjust Structures																							
A1680	Pave Roadway Surface Course	2	07-Nov-16	08-Nov-16	228													Pave Roadway Surface Course																							
A1690	Pavement Cure Period	2	09-Nov-16	10-Nov-16	228													Pavement Cure Period																							
A1700	Apply Pavement Markings	5	14-Nov-16	18-Nov-16	228													█ Apply Pavement Markings																							
<b>1471.Ph1.1.3 Main (Railroad St. to Assabet River Bridge)</b>																																									
A1810	Sawcut Remove Curb & Sidewalks & Parking	4	27-Jul-16	01-Aug-16	214													█ Sawcut Remove Curb & Sidewalks & Parking Lot																							
A1900	Construct Retaining Walls	3	02-Aug-16	04-Aug-16	214													█ Construct Retaining Walls																							
A1860	Underground Electrical / Light Bases	2	02-Aug-16	03-Aug-16	215													█ Underground Electrical / Light Bases																							
A1820	Install New Curb / Grade Sidewalks / Bike Path	5	05-Aug-16	11-Aug-16	214													█ Install New Curb / Grade Sidewalks / Bike Path / Parking Lot																							
A1830	Place Sidewalks	3	12-Aug-16	16-Aug-16	280													█ Place Sidewalks																							
A1840	Pave Binder Bike Path and Parking Lot (Florida Rd)	2	17-Aug-16	18-Aug-16	280													█ Pave Binder Bike Path and Parking Lot (Florida Rd)																							
A1850	Mill / Adjust Structures Intersection at Florida Road	1	04-Nov-16	04-Nov-16	227													Mill / Adjust Structures Intersection at Florida Road																							
A1870	Pave Florida Road & Bike Path Surface Course	2	07-Nov-16	08-Nov-16	232													Pave Florida Road & Bike Path Surface Course																							
A1880	Pavement Cure Period	2	09-Nov-16	10-Nov-16	232													Pavement Cure Period																							
A1890	Apply Pavement Markings	1	14-Nov-16	14-Nov-16	232													Apply Pavement Markings																							
<b>1471.Ph1.1.5 Main (Assabet River Bridge to Summer)</b>																																									
A2010	Install Drainage	2	12-Aug-16	15-Aug-16	214													█ Install Drainage																							
A1910	Sawcut Remove Curb / Sidewalks / Guardrail	10	16-Aug-16	29-Aug-16	214													█ Sawcut Remove Curb / Sidewalks / Guardrail / Fence																							
A1920	Construct Retaining Walls	1	30-Aug-16	30-Aug-16	215													Construct Retaining Walls																							
A2020	Underground Electrical / Light Bases	2	30-Aug-16	31-Aug-16	214													█ Underground Electrical / Light Bases																							
A1930	Install New Curb / Grade Sidewalks / Bike Path	5	01-Sep-16	08-Sep-16	214													█ Install New Curb / Grade Sidewalks / Bike Path																							
A1940	Place Sidewalks	5	09-Sep-16	15-Sep-16	260													█ Place Sidewalks																							
A1950	Pave Binder Bike Path	2	16-Sep-16	19-Sep-16	260													█ Pave Binder Bike Path																							
A1960	Mill / Adjust Structures Intersection at Florida Road	1	07-Nov-16	07-Nov-16	227													Mill / Adjust Structures Intersection at Florida Road																							
A1970	Pave Florida Road & Bike Path Surface Course	2	08-Nov-16	09-Nov-16	231													Pave Florida Road & Bike Path Surface Course																							
A1980	Pavement Cure Period	2	10-Nov-16	14-Nov-16	231													█ Pavement Cure Period																							

Data Date: 27-May-16  
Run Date: 09-Jun-16

- Actual Level of Effort
- Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**MassDOT Contract No. 90722**  
**Construction of Assabet River Rail Trail and Boardwalk**  
**Including Bridges A-02-034, A-02-042, & M-10-012**  
**D'Allessandro Construction**  
**Baseline Schedule -All Activities**

Layout: 01-CTD-All Activities  
Filter TASK filter: All Activities  
PTS ID#  
FAP#  
Print Date: 09-Jun-16  
Page: 4 of 7

Prepared by TURINO Group, Inc.

Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2016												2017												2018											
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep							
A1990	Apply Pavement Markings	1	15-Nov-16	15-Nov-16	231	Apply Pavement Markings																																			
<b>1471.Ph1.1.9 Summer Intersection</b>																																									
A2430	Sawcut Remove Curb & Sidewalks	2	09-Sep-16	12-Sep-16	214	Sawcut Remove Curb & Sidewalks																																			
A2440	Install New Curb / Grade and Place Sidewalks	5	13-Sep-16	19-Sep-16	214	Install New Curb / Grade and Place Sidewalks																																			
A2450	Mill / Adjust Structures Roadway	1	08-Nov-16	08-Nov-16	227	Mill / Adjust Structures Roadway																																			
A2470	Pave	2	09-Nov-16	10-Nov-16	230	Pave																																			
A2480	Pavement Cure Period	2	14-Nov-16	15-Nov-16	230	Pavement Cure Period																																			
A2490	Apply Pavement Markings	1	16-Nov-16	16-Nov-16	230	Apply Pavement Markings																																			
<b>1471.Ph1.1.10 Bike Path (Summer to Acton Street)</b>																																									
A2530	R&D Track & Ties	2	23-Sep-16	26-Sep-16	245	R&D Track & Ties																																			
A2520	Excavate / Cuts and Fills -Bike Paths	3	27-Sep-16	29-Sep-16	245	Excavate / Cuts and Fills -Bike Paths																																			
A2540	Gravel Subbase -Bike Paths	3	30-Sep-16	04-Oct-16	251	Gravel Subbase -Bike Paths																																			
A2550	Pave Binder Bike Path	2	05-Oct-16	06-Oct-16	251	Pave Binder Bike Path																																			
A2570	Install Islands	1	07-Oct-16	07-Oct-16	251	Install Islands																																			
A2580	Pave Surface Course	2	11-Oct-16	12-Oct-16	251	Pave Surface Course																																			
A2600	Place and Grade Stonedust Shoulder	1	13-Oct-16	13-Oct-16	251	Place and Grade Stonedust Shoulder																																			
A2610	Place Loam and Seed	2	14-Oct-16	17-Oct-16	251	Place Loam and Seed																																			
<b>1471.Ph1.1.8 Haynes St (Acton / Concord) Intersection</b>																																									
A2720	Monument Removal	1	27-May-16	27-May-16	292	Monument Removal																																			
A2710	Full Depth Pavement (R&D, Gravel, Binder)	5	20-Sep-16	26-Sep-16	214	Full Depth Pavement (R&D, Gravel, Binder)																																			
A2680	Drainage	1	27-Sep-16	27-Sep-16	214	Drainage																																			
A2620	Sawcut Remove Curb & Sidewalks	1	28-Sep-16	28-Sep-16	214	Sawcut Remove Curb & Sidewalks																																			
A2630	Install New Curb / Grade Sidewalks & Bike Pa	2	29-Sep-16	30-Sep-16	214	Install New Curb / Grade Sidewalks & Bike Path																																			
A2690	Place Sidewalks	5	03-Oct-16	07-Oct-16	243	Place Sidewalks																																			
A2700	Pave Binder Bikepath	5	11-Oct-16	17-Oct-16	243	Pave Binder Bikepath																																			
A2640	Mill / Adjust Structures Roadway	1	09-Nov-16	09-Nov-16	227	Mill / Adjust Structures Roadway																																			
A2650	Pave	2	10-Nov-16	14-Nov-16	227	Pave																																			
A2660	Pavement Cure Period	2	15-Nov-16	16-Nov-16	229	Pavement Cure Period																																			
A2730	Monument Resetting	5	15-Nov-16	21-Nov-16	227	Monument Resetting																																			
A2670	Apply Pavement Markings	1	17-Nov-16	17-Nov-16	229	Apply Pavement Markings																																			
<b>1471.Ph1.1.6 Bike Path (Concord to Maynard/Acton Town Line)</b>																																									
A3280	WETLAND REPLICATION AREA STA. 112	5	27-May-16	03-Jun-16	344	WETLAND REPLICATION AREA STA. 112																																			
A3290	FLOOD COMPENSATION AREA	5	27-May-16	03-Jun-16	344	FLOOD COMPENSATION AREA																																			
A2810	R&D Track & Ties	2	14-Sep-16	15-Sep-16	242	R&D Track & Ties																																			
A2740	Excavate / Cuts and Fills -Bike Paths	5	16-Sep-16	22-Sep-16	242	Excavate / Cuts and Fills -Bike Paths																																			
A2750	Gravel Subbase -Bike Paths	6	23-Sep-16	30-Sep-16	242	Gravel Subbase -Bike Paths																																			
A2760	Pave Binder Bike Path	5	03-Oct-16	07-Oct-16	242	Pave Binder Bike Path																																			
A2770	Install Islands	1	11-Oct-16	11-Oct-16	242	Install Islands																																			
A2780	Pave Surface Course	5	12-Oct-16	18-Oct-16	242	Pave Surface Course																																			
A2790	Place and Grade Stonedust Shoulder	2	19-Oct-16	20-Oct-16	242	Place and Grade Stonedust Shoulder																																			
A2800	Place Loam and Seed	6	21-Oct-16	28-Oct-16	242	Place Loam and Seed																																			
<b>1471.Ph1.1.11 Bike Path (Maynard/Acton Town Line to Boardwalk)</b>																																									
A2890	R&D Track & Ties	2	07-Sep-16	08-Sep-16	0	R&D Track & Ties																																			
A2820	Excavate / Cuts and Fills -Bike Paths	3	09-Sep-16	13-Sep-16	0	Excavate / Cuts and Fills -Bike Paths																																			
A2830	Gravel Subbase -Bike Paths	3	05-Oct-16	07-Oct-16	248	Gravel Subbase -Bike Paths																																			
A2840	Pave Binder Bike Path	2	11-Oct-16	12-Oct-16	248	Pave Binder Bike Path																																			
A2850	Install Islands	1	13-Oct-16	13-Oct-16	248	Install Islands																																			
A2860	Pave Surface Course	2	14-Oct-16	17-Oct-16	248	Pave Surface Course																																			
A2870	Place and Grade Stonedust Shoulder	1	18-Oct-16	18-Oct-16	248	Place and Grade Stonedust Shoulder																																			
A2880	Place Loam and Seed	2	19-Oct-16	20-Oct-16	248	Place Loam and Seed																																			
<b>1471.Ph1.1.12 Bike Path (Boardwalk to A-02-042)</b>																																									
A2970	R&D Track & Ties	2	30-Aug-16	31-Aug-16	0	R&D Track & Ties																																			
A2900	Excavate / Cuts and Fills -Bike Paths	3	01-Sep-16	06-Sep-16	0	Excavate / Cuts and Fills -Bike Paths																																			
A3160	R&D Existing Parking Lot	5	07-Sep-16	13-Sep-16	255	R&D Existing Parking Lot																																			

Data Date: 27-May-16  
Run Date: 09-Jun-16

- Actual Level of Effort
- Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**MassDOT Contract No. 90722**  
**Construction of Assabet River Rail Trail and Boardwalk**  
**Including Bridges A-02-034, A-02-042, & M-10-012**  
**D'Allessandro Construction**  
**Baseline Schedule -All Activities**

Layout: 01-CTD-All Activities  
Filter TASK filter: All Activities  
PTS ID#  
FAP#  
Print Date: 09-Jun-16  
Page: 5 of 7

Prepared by TURINO Group, Inc.

Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2016												2017												2018											
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep							
A3170	Gravel and Grade Parking Lot	5	14-Sep-16	20-Sep-16	255													█ Gravel and Grade Parking Lot																							
A2910	Gravel Subbase -Bike Paths	3	21-Sep-16	23-Sep-16	255													█ Gravel Subbase -Bike Paths																							
A3180	Pave Binder Parking Lot	5	26-Sep-16	30-Sep-16	255													█ Pave Binder Parking Lot																							
A2920	Pave Binder Bike Path	2	03-Oct-16	04-Oct-16	255													█ Pave Binder Bike Path																							
A2930	Install Islands	1	05-Oct-16	05-Oct-16	255													█ Install Islands																							
A2950	Place and Grade Stonedust Shoulder	1	06-Oct-16	06-Oct-16	255													█ Place and Grade Stonedust Shoulder																							
A2960	Place Loam and Seed	2	07-Oct-16	11-Oct-16	255													█ Place Loam and Seed																							
<b>1471.Ph1.1.14 Bike Path (A-02-042 to Maple / Stow)</b>																																									
A3270	Remove Rail Equipment for Monument	5	26-Jul-16	01-Aug-16	304													█ Remove Rail Equipment for Monument																							
A3110	R&D Track & Ties	2	23-Aug-16	24-Aug-16	0													█ R&D Track & Ties																							
A3040	Excavate / Cuts and Fills -Bike Paths	3	25-Aug-16	29-Aug-16	0													█ Excavate / Cuts and Fills -Bike Paths																							
A3120	R&D Existing Parking Lot	5	30-Aug-16	06-Sep-16	261													█ R&D Existing Parking Lot																							
A3130	Gravel and Grade Parking Lot	5	07-Sep-16	13-Sep-16	261													█ Gravel and Grade Parking Lot																							
A3050	Gravel Subbase -Bike Paths	3	14-Sep-16	16-Sep-16	261													█ Gravel Subbase -Bike Paths																							
A3140	Pave Binder Parking Lot	5	19-Sep-16	23-Sep-16	261													█ Pave Binder Parking Lot																							
A3060	Pave Binder Bike Path	2	26-Sep-16	27-Sep-16	261													█ Pave Binder Bike Path																							
A3070	Install Islands	1	28-Sep-16	28-Sep-16	263													█ Install Islands																							
A3090	Place and Grade Stonedust Shoulder	1	28-Sep-16	28-Sep-16	261													█ Place and Grade Stonedust Shoulder																							
A3100	Place Loam and Seed	2	29-Sep-16	30-Sep-16	261													█ Place Loam and Seed																							
<b>1471.Ph1.1.13 Maple Street / MBTA</b>																																									
A2980	Sawcut Remove Curb & Sidewalks	2	21-Oct-16	24-Oct-16	223													█ Sawcut Remove Curb & Sidewalks																							
A2990	Install New Curb / Grade and Place Sidewalks	5	25-Oct-16	31-Oct-16	227													█ Install New Curb / Grade and Place Sidewalks																							
A3000	Mill / Adjust Structures Roadway	1	01-Nov-16	01-Nov-16	227													█ Mill / Adjust Structures Roadway																							
A3010	Pave	2	02-Nov-16	03-Nov-16	235													█ Pave																							
A3020	Pavement Cure Period	2	04-Nov-16	07-Nov-16	235													█ Pavement Cure Period																							
A3030	Apply Pavement Markings	1	08-Nov-16	08-Nov-16	235													█ Apply Pavement Markings																							
<b>1471.Ph1.1.13.1 MBTA Parking Lot</b>																																									
A3350	Install Drainage -Parking Lot	5	25-Oct-16	31-Oct-16	223													█ Install Drainage -Parking Lot																							
A3310	Install U/G Electric (Site Lighting)	5	01-Nov-16	07-Nov-16	223													█ Install U/G Electric (Site Lighting)																							
A3320	Gravel and Grade Parking Lot	2	08-Nov-16	09-Nov-16	223													█ Gravel and Grade Parking Lot																							
A3330	Pave Binder Parking Lot	1	10-Nov-16	10-Nov-16	223													█ Pave Binder Parking Lot																							
A3380	R&R Curb	5	14-Nov-16	18-Nov-16	223													█ R&R Curb																							
A3390	Grade and Place Sidewalk	5	21-Nov-16	28-Nov-16	223													█ Grade and Place Sidewalk																							
<b>1471.Ph1.1.15 Bike Path General Final</b>																																									
<b>1471.Ph1.6 Modular Walls</b>																																									
<b>1471.Ph1.6.6 Modular Walls -Siliva Street</b>																																									
A1360	Excavate for Footings	5	14-Sep-16	20-Sep-16	0													█ Excavate for Footings																							
A1370	Construct Walls	10	21-Sep-16	04-Oct-16	0													█ Construct Walls																							
A1380	Install Drainage	5	05-Oct-16	12-Oct-16	0													█ Install Drainage																							
<b>1471.Ph1.6.3 Modular Walls -Winter Street</b>																																									
A1160	Excavate for Footings	5	13-Oct-16	19-Oct-16	214													█ Excavate for Footings																							
A1170	Construct Walls	10	20-Oct-16	02-Nov-16	214													█ Construct Walls																							
A1190	Install Drainage	5	03-Nov-16	09-Nov-16	234													█ Install Drainage																							
<b>1471.Ph1.5 Bridges</b>																																									
<b>1471.Ph1.5.4 Bridge M-10-012 (Wood Deck)</b>																																									
A1350	Install Water Diversion	5	13-Oct-16	19-Oct-16	0													█ Install Water Diversion																							
A1210	Excavate & Demo Existing Bridge	10	20-Oct-16	02-Nov-16	0													█ Excavate & Demo Existing Bridge																							
A1220	FRP Abutments	20	03-Nov-16	02-Mar-17	0													█ FRP Abutments																							
A1480	Apply Waterproofing & Backfill Abutments	3	03-Mar-17	07-Mar-17	124													█ Apply Waterproofing & Backfill Abutments																							
A1460	Remove Water Diversion / Install Rip Rap	3	08-Mar-17	10-Mar-17	198													█ Remove Water Diversion / Install Rip Rap																							
A1230	Erect Bridges	10	13-Mar-17	24-Mar-17	198													█ Erect Bridges																							
A1440	Install Wood Deck	5	27-Mar-17	31-Mar-17	198													█ Install Wood Deck																							
<b>1471.Ph1.5.1 Bridge A-02-042 (Concrete Deck)</b>																																									

Data Date: 27-May-16  
Run Date: 09-Jun-16

- Actual Level of Effort
- Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

**MassDOT Contract No. 90722**  
**Construction of Assabet River Rail Trail and Boardwalk**  
**Including Bridges A-02-034, A-02-042, & M-10-012**  
**D'Allessandro Construction**  
**Baseline Schedule -All Activities**

Layout: 01-CTD-All Activities  
Filter TASK filter: All Activities  
PTS ID#  
FAP#  
Print Date: 09-Jun-16  
Page: 6 of 7

Prepared by TURINO Group, Inc.

Date	Revision	Checked	Approved

